

Exhibit 7C
Spill Prevention and Discharge Control Plan

1.0 INTRODUCTION

This is a Spill Prevention and Discharge Control Plan prepared for construction activities at the Bowers Wind Project.

2.0 CONTINGENCY MEASURES

Preventative Measures:

1. Refueling will be done in designated areas at each site; no designated refueling sites will be located within 100 feet of a wetland or stream. Caution will be taken to prevent overflow of fuel. Absorbent pads will be on hand while refueling is taking place.

Emergency Measures:

1. A 20-gallon spill lab pack will be provided on-site.
2. An excavator will be on-site, and hand tools will be available to clean up any spills.
3. Absorbent pads will be available on-site, and the lab pack will be equipped with a containment boom.
4. A 55-gallon drum will be available on-site to place any used absorbent pads.

3.0 SPILL AND DISCHARGE CONTROL ACTIONS

1. In case of spill, contractor will notify the Maine Department of Environmental Protection Spill Control, the Owner's Representative, and the Third Party Inspector immediately.
2. The site crew will be prepared to take immediate measures to contain the spill to within the site boundaries.
3. Measures will be taken to stop the source of the spill.
4. If the spill is discharged into the soil, absorbent pads will be used to absorb as much of the spill as possible. The material will be excavated and disposed of in accordance with federal and state regulations.
5. If the spill discharges into the water, the containment boom will be used to contain and absorb the spill. The absorbent material will be disposed of in accordance with applicable federal and state regulations.
6. If the spill is deemed reportable by Federal Regulations Title 40 CFR 302 and Title 40 CFR 117, and/or human health or the environment is threatened, the contractor will immediately contact the agencies listed in Appendix A of that regulation.
7. If materials cannot be decontaminated on-site, and if clean-up is required to eliminate the substance spilled or reduce it to an acceptable level, the contractor will be prepared to remove such material. The materials will be properly containerized and disposed of as soon as possible.
8. If required, the contractor will perform any sampling and testing necessary to confirm the area contaminated has been cleaned to an acceptable level. Sampling and analysis will be performed in accordance with federal and state requirements.
9. The contractor will file a written report with the Owners/Owners Representative and the appropriate agencies immediately after clean-up is complete.
10. Emergency contact representatives and numbers are listed below.

4.0 EMERGENCY CONTACT LIST

Maine DEP Oil Spills	800-482-0777
Maine DEP Local Contact	207-941-4570
Fire Department	911
Third Party Inspector	TBD
Construction Site Supervisor	TBD
Construction Ops. Manager	TBD
Construction Project Manager	TBD
First Wind (Owners Rep.) Neil Kiely	207-210-1590